



2006 Home Builders Blitz

Wednesday 6/7															
	7:00 AM	8:00 AM	9:00 AM	10:00 AM	11:00 AM	12:00 PM	1:00 PM	2:00 PM	3:00 PM	4:00 PM	5:00 PM	6:00 PM	7:00 PM	8:00 PM	9:00 PM
Sand Drywall	█														
Texture Walls		█	█												
Install Trim					█	█	█	█	█	█					
Install Cabinets					█	█									
Install Underlayment						█				█	█				
Thursday 6/8															
	7:00 AM	8:00 AM	9:00 AM	10:00 AM	11:00 AM	12:00 PM	1:00 PM	2:00 PM	3:00 PM	4:00 PM	5:00 PM	6:00 PM	7:00 PM	8:00 PM	9:00 PM
Install viyl/laminate	█	█													
Electrical Finish			█	█	█	█	█	█							
Install shelves and glass				█	█										
install kitchen/bath tops				█	█	█									
Security finish				█	█	█	█	█	█	█					
Plumbing Finish				█	█	█	█	█	█	█					
HVAC finish						█	█	█	█	█					
Interior prep/putty						█	█	█	█	█					
Rough grade						█	█	█	█	█					
Friday 6/9															
	7:00 AM	8:00 AM	9:00 AM	10:00 AM	11:00 AM	12:00 PM	1:00 PM	2:00 PM	3:00 PM	4:00 PM	5:00 PM	6:00 PM	7:00 PM	8:00 PM	9:00 PM
Appliances															
Landscape		█	█												
Fluff/last minute wrap up/install shoe	█	█													
OC inspection															
Install carpet			█	█	█	█	█	█							
Final Clean															
Install storm door and blinds						█	█								
Remove dumpster										█					